



ATTACHMENT A

Summary of Wellfield Boring Depths

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-001	4/27/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-002	4/26/2013	11.5	none	11.5	16.0	16.0	no	NA	none	weighted bailer	none
HO-003	4/26/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-004	4/25/2013	13.5	none	13.5	17.0	17.0	no	NA	none	weighted bailer	none
HO-005	4/24/2013	12.5	none	12.5	16.5	16.5	no	NA	none	weighted bailer	none
HO-006	4/24/2013	12.5	none	12.5	16.0	16.0	no	NA	none	weighted bailer	none
HO-007	4/23/2013	13.0	13.0	13.5	16.0	16.0	no	NA	none	weighted bailer	none
HO-008	4/27/2013	11.0	none	11.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-009	4/27/2013	13.5	none	13.5	18.0	18.0	no	NA	none	weighted bailer	none
HO-010	4/26/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-011	4/26/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-012	4/26/2013	12.5	none	12.5	16.0	16.0	no	NA	none	weighted bailer	none
HO-013	4/25/2013	14.0	none	14.0	18.0	18.0	no	NA	none	weighted bailer	none
HO-014	4/25/2013	14.5	none	14.5	19.0	19.0	no	NA	none	weighted bailer	none
HO-015	4/23/2013	15.0	none	15.0	19.0	19.0	no	NA	none	weighted bailer	none
HO-016	5/1/2013	16.0	none	16.0	20.0	20.0	yes	weighted bailer	odor	weighted bailer	none
HO-017	4/30/2013	15.5	none	15.5	20.0	19.0	no	NA	none	weighted bailer	none
HO-018	4/30/2013	16.0	none	16.0	20.0	20.0	no	NA	none	weighted bailer	none
HO-019	4/29/2013	16.0	none	16.0	20.0	20.0	no	NA	none	weighted bailer	none
HO-020	4/29/2013	15.0	none	15.0	19.0	19.0	no	NA	none	weighted bailer	none
HO-021	4/29/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-022	4/27/2013	13.0	none	13.0	18.0	18.0	no	NA	none	weighted bailer	none
HO-023	5/13/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-024	5/13/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-025	5/11/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-026	5/10/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-027	5/10/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-028	5/10/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-029	5/30/2013	20.0	20.0	20.5	24.0	24.0	no	NA	none	weighted bailer	none
HO-030	5/1/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-031	5/1/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-032	4/30/2013	17.5	none	17.5	22.0	22.0	no	NA	none	weighted bailer	none
HO-033	4/30/2013	16.0	none	16.0	20.0	20.0	no	NA	none	weighted bailer	none
HO-034	5/15/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-035	4/29/2013	15.0	none	15.0	19.0	19.0	no	NA	none	weighted bailer	none
HO-036	5/13/2013	14.0	none	14.0	19.0	19.0	no	NA	none	weighted bailer	none
HO-037	5/29/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-038	5/13/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-039	5/13/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-040	5/11/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-041	5/11/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-042	5/11/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none
HO-043	5/10/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details			
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount	
HO-044	5/29/2013	17.5	17.5	18.5	21.0	21.0	no	NA	none	weighted bailer	none	
HO-045	5/30/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-046	5/29/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none	
HO-047	5/7/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-048	5/7/2013	20.0	none	20.0	25.0	25.0	yes	weighted bailer	sheen in water	weighted bailer	none	
HO-049	5/7/2013	18.5	none	18.5	23.0	23.0	no	NA	none	weighted bailer	none	
HO-050	5/2/2013	17.5	17.5	18.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-051	5/7/2013	18.5	none	18.5	23.0	23.0	no	NA	none	weighted bailer	none	
HO-052	5/2/2013	17.5	none	17.5	21.0	21.0	no	NA	none	weighted bailer	none	
HO-053	5/1/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-054	5/2/2013	17.5	17.5	19.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-055	5/1/2013	19.5	none	19.5	23.0	23.0	no	NA	none	weighted bailer	none	
HO-056	5/16/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-057	5/15/2013	18.5	none	18.5	22.0	22.0	no	NA	none	weighted bailer	none	
HO-058	5/15/2013	18.5	none	18.5	22.0	22.0	no	NA	none	weighted bailer	none	
HO-059	5/14/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-060	5/14/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-061	6/12/2013	15.0	none	15.0	19.0	19.0	no	NA	none	weighted bailer	none	
HO-062	6/14/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none	
HO-063	6/15/2013	12.5	12.5	13.0	16.0	16.0	no	NA	sheen in water	weighted bailer	none	
HO-064	6/15/2013	13.5	none	13.5	17.0	17.0	no	NA	sheen in water	weighted bailer	none	
HO-065	6/15/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none	
HO-066	6/17/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none	
HO-067	6/17/2013	13.0	none	13.0	17.0	17.0	no	NA	none	weighted bailer	none	
HO-068	5/31/2013	18.0	18.0	18.2	22.0	22.0	no	NA	none	weighted bailer	none	
HO-069	5/30/2013	18.0	18.0	19.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-070	5/29/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-071	5/9/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-072	5/8/2013	22.5	none	22.5	26.0	26.0	no	NA	none	weighted bailer	none	
HO-073	5/8/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-074	5/8/2013	19.0	19.0	20.0	23.0	23.0	yes	weighted bailer	none	weighted bailer	none	
HO-075	5/17/2013	16.0	16.0	17.5	20.0	20.0	no	NA	none	weighted bailer	none	
HO-076	5/16/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-077	5/16/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-078	5/16/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-079	5/15/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-080	5/14/2013	18.5	none	18.5	22.0	22.0	no	NA	none	weighted bailer	none	
HO-081	6/12/2013	17.0	17.0	18.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-082	6/12/2013	18.0	18.0	19.0	22.0	22.0	no	NA	sheen in water	weighted bailer	none	
HO-083	6/13/2013	17.0	none	17.0	21.0	21.0	no	NA	odor	weighted bailer	none	
HO-084	6/19/2013	16.0	none	16.0	20.0	20.0	no	NA	NAPL Blebs	weighted bailer	trace blebs	
HO-085	6/18/2013	16.0	none	16.0	20.0	20.0	no	NA	none	weighted bailer	none	
HO-086	6/18/2013	16.0	none	16.0	20.0	20.0	no	NA	sheen in water	weighted bailer	none	

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-087	6/18/2013	22.0	none	22.0	26.0	26.0	no	NA	sheen in water	weighted bailer	none
HO-088	6/17/2013	16.5	none	16.5	20.0	20.0	no	NA	sheen in water	weighted bailer	none
HO-089	6/17/2013	12.0	none	12.0	16.0	16.0	no	NA	none	weighted bailer	none
HO-090	5/31/2013	17.5	none	17.5	21.0	21.0	no	NA	none	weighted bailer	none
HO-091	5/30/2013	21.0	21.0	21.5	25.0	25.0	no	NA	none	weighted bailer	none
HO-092	5/9/2013	17.0	17.0	17.5	21.0	21.0	no	NA	none	weighted bailer	none
HO-093	5/21/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-094	5/21/2013	22.0	22.0	23.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-095	5/17/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-096	5/18/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-097	5/17/2013	15.5	15.5	18.0	19.0	19.0	no	NA	none	weighted bailer	none
HO-098	5/17/2013	20.5	none	20.5	24.0	24.0	no	NA	none	weighted bailer	none
HO-099	6/5/2013	18.0	18.0	18.5	22.0	22.0	no	NA	none	weighted bailer	none
HO-100	6/5/2013	17.5	17.5	20.5	22.0	22.0	no	NA	none	weighted bailer	none
HO-101	6/5/2013	16.0	16.0	19.0	20.0	20.0	no	NA	none	weighted bailer	none
HO-102	6/6/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-103	6/12/2013	16.0	16.0	19.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-104	6/13/2013	17.5	17.5	18.0	21.0	21.0	yes	weighted bailer	sheen in water	weighted bailer	none
HO-105	6/19/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-106	6/19/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-107	6/19/2013	18.5	none	18.5	22.0	22.0	no	NA	NAPL Blebs	weighted bailer	none
HO-108	6/20/2013	18.0	none	18.0	22.0	22.0	no	NA	NAPL Blebs	weighted bailer	none
HO-109	6/20/2013	18.0	18.0	18.5	22.0	22.0	no	NA	none	weighted bailer	none
HO-110	6/21/2013	15.0	15.0	15.5	19.0	19.0	no	NA	sheen in water	weighted bailer	none
HO-111	6/21/2013	15.5	15.5	16.0	19.0	19.0	no	NA	sheen in water	weighted bailer	none
HO-112	5/31/2013	17.0	17.0	17.5	21.0	21.0	no	NA	none	weighted bailer	none
HO-113	5/31/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-114	4/24/2013	14.0	14.0	17.5	19.0	19.0	no	NA	none	weighted bailer	none
HO-115	5/20/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-116	5/21/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-117	5/21/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-118	5/18/2013	22.5	none	22.5	26.0	26.0	no	NA	none	weighted bailer	none
HO-119	5/23/2013	17.0	17.0	18.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-120	6/3/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-121	6/4/2013	21.0	none	21.0	25.0	25.0	yes	bailer/peristaltic	none	weighted bailer	none
HO-122	6/4/2013	18.0	18.0	20.0	22.0	22.0	no	NA	sheen in water	weighted bailer	none
HO-123	6/5/2013	18.0	18.0	20.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-124	6/6/2013	16.0	none	16.0	20.0	20.0	no	NA	none	weighted bailer	none
HO-125	6/11/2013	19.0	19.0	21.5	23.0	23.0	no	NA	none	weighted bailer	none
HO-126	6/12/2013	19.0	19.0	22.0	23.0	23.0	no	NA	NAPL blebs	weighted bailer	none
HO-127	6/14/2013	18.0	18.0	18.5	22.0	22.0	no	NA	none	weighted bailer	none
HO-128	6/22/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-129	6/24/2013	20.0	none	20.0	24.0	24.0	no	NA	NAPL blebs in water	weighted bailer	none

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-130	7/12/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-131	7/12/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-132	7/12/2013	17.5	none	17.5	21.0	21.0	no	NA	none	weighted bailer	none
HO-133	6/21/2013	16.0	16.0	16.5	20.0	20.0	no	NA	NAPL blebs in water	weighted bailer	none
HO-134	6/21/2013	15.0	15.0	16.5	19.0	19.0	no	NA	none	weighted bailer	none
HO-135	7/16/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-136	4/25/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-137	5/18/2013	22.0	none	22.0	26.0	26.0	no	NA	sheen in water	weighted bailer	none
HO-138	5/22/2013	22.0	none	22.0	26.0	26.0	no	NA	sheen in water	weighted bailer	none
HO-139	5/22/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-140	5/22/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none
HO-141	5/23/2013	18.0	18.0	20.0	24.0	24.0	no	NA	slight sheen	weighted bailer	none
HO-142	6/3/2013	19.0	19.0	21.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-143	6/4/2013	19.5	19.5	22.5	23.0	23.0	no	NA	none	weighted bailer	none
HO-144	6/4/2013	16.0	16.0	19.0	21.0	21.0	no	NA	sheen in water	weighted bailer	none
HO-145	6/4/2013	18.0	18.0	19.0	22.0	22.0	no	NA	sheen in water	weighted bailer	none
HO-146	6/6/2013	17.0	17.0	19.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-147	5/7/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-148	6/11/2013	21.0	21.0	24.0	25.0	25.0	no	NA	NAPL bleb	weighted bailer	none
HO-149	6/14/2013	22.0	22.0	23.0	26.0	26.0	no	NA	sheen in water	weighted bailer	none
HO-150	6/22/2013	22.0	22.0	23.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-151	6/22/2013	21.0	21.0	23.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-152	6/24/2013	23.0	23.0	24.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-153	7/15/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-154	7/15/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-155	7/15/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-156	7/15/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-157	7/15/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-158	7/16/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-159	5/7/2013	17.0	17.0	19.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-160	5/7/2013	18.0	18.0	19.5	23.0	23.0	no	NA	none	weighted bailer	none
HO-161	5/7/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-162	5/7/2013	21.0	21.0	23.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-163	5/22/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-164	5/23/2013	16.0	16.0	17.0	20.0	20.0	no	NA	none	weighted bailer	none
HO-165	6/26/2013	21.0	21.0	22.0	25.0	25.0	no	NA	sheen in water	weighted bailer	none
HO-166	6/27/2013	23.0	23.0	25.0	27.0	27.0	no	NA	sheen in water	weighted bailer	none
HO-167	6/27/2013	24.0	none	24.0	28.0	28.0	no	NA	sheen in water	weighted bailer	none
HO-168	6/27/2013	21.0	21.0	22.0	25.0	25.0	no	NA	NAPL blebs in water	weighted bailer/Peristaltic	trace blebs
HO-169	7/9/2013	21.0	21.0	21.5	25.0	25.0	no	NA	none	weighted bailer	none
HO-170	7/9/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-171	7/10/2013	25.0	none	25.0	29.0	29.0	no	NA	NAPL blebs, sheen in water	Whale pump	trace NAPL film
HO-172	7/10/2013	24.0	none	24.0	28.0	28.0	no	NA	NAPL smears on bailer	weighted bailer	none

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-173	7/11/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-174	7/11/2013	24.5	none	24.5	28.0	28.0	yes	weighted bailer	NAPL on bailer	weighted bailer	none
HO-175	7/12/2013	23.0	23.0	23.5	27.0	27.0	no	NA	none	weighted bailer	none
HO-176	7/16/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-177	7/16/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-178	7/17/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-179	7/17/2013	21.0	none	21.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-180	7/17/2013	19.0	none	19.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-181	7/18/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-182	7/18/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-183	5/7/2013	18.0	18.0	22.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-184	5/8/2013	18.0	18.0	20.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-185	5/8/2013	18.0	none	18.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-186	5/8/2013	18.0	none	18.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-187	5/8/2013	18.0	18.0	20.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-188	6/25/2013	21.0	21.0	25.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-189	6/25/2013	21.0	21.0	21.5	25.0	25.0	no	NA	none	weighted bailer	none
HO-190	6/26/2013	20.0	20.0	21.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-191	4/29/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-192	4/29/2013	15.0	15.0	15.5	19.0	19.0	no	NA	none	weighted bailer	none
HO-193	4/29/2013	16.0	none	16.0	20.0	20.0	no	NA	none	weighted bailer	none
HO-194	4/29/2013	19.0	19.0	19.5	23.0	23.0	no	NA	none	weighted bailer	none
HO-195	4/27/2013	17.0	17.0	18.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-196	4/27/2013	19.0	19.0	21.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-197	4/27/2013	17.0	17.0	17.5	21.0	21.0	no	NA	none	weighted bailer	none
HO-198	4/26/2013	16.0	none	16.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-199	4/26/2013	15.0	none	15.0	19.0	19.0	no	NA	none	weighted bailer	none
HO-200	4/26/2013	17.0	17.0	18.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-201	7/23/2013	24.0	24.0	26.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-202	7/23/2013	24.0	none	24.0	28.0	28.0	no	NA	sheen in water	weighted bailer	none
HO-203	7/24/2013	23.0	23.0	24.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-204	7/24/2013	21.0	21.0	22.5	25.0	25.0	no	NA	sheen in water	weighted bailer	none
HO-205	7/24/2013	20.0	none	20.0	24.0	24.0	no	NA	sheen in water	weighted bailer	none
HO-206	7/24/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-207	7/25/2013	23.0	23.0	24.5	27.0	27.0	no	NA	none	weighted bailer	none
HO-208	5/9/2013	17.0	17.0	19.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-209	5/9/2013	17.0	17.0	18.0	21.0	21.0	no	NA	none	weighted bailer	none
HO-210	5/9/2013	18.0	18.0	21.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-211	5/9/2013	18.0	18.0	21.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-212	5/9/2013	18.0	18.0	20.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-213	6/26/2013	21.0	21.0	23.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-214	6/26/2013	19.0	19.0	21.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-215	4/30/2013	14.0	14.0	15.0	19.0	19.0	no	NA	none	weighted bailer	none

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details			
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount	
HO-216	4/30/2013	15.0	none	15.0	19.0	19.0	no	NA	none	weighted bailer	none	
HO-217	4/30/2013	15.0	15.0	18.0	19.0	19.0	no	NA	none	weighted bailer	none	
HO-218	5/1/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-219	5/1/2013	15.0	15.0	17.0	19.0	19.0	no	NA	none	weighted bailer	none	
HO-220	5/1/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-221	5/1/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-222	5/1/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-223	5/2/2013	20.5	20.5	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-224	5/2/2013	19.0	19.0	23.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-225	7/25/2013	21.0	21.0	22.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-226	7/25/2013	24.0	24.0	25.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-227	7/26/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-228	7/26/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-229	7/26/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-230	7/27/2013	23.0	none	23.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-231	7/27/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-232	7/27/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-233	1/27/2011	See Note 1				19.0	See Note 1					
HO-234	1/27/2011	See Note 1				19.0	See Note 1					
HO-235	5/10/2013	18.0	18.0	22.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-236	5/10/2013	18.0	none	18.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-237	5/10/2013	18.0	none	18.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-238	5/10/2013	18.0	none	18.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-239	5/10/2013	18.0	none	18.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-240	7/25/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-241	7/25/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-242	6/22/2013	16.0	16.0	18.0	20.0	20.0	no	NA	none	weighted bailer	none	
HO-243	6/22/2013	15.0	15.0	17.0	19.0	19.0	no	NA	none	weighted bailer	none	
HO-244	6/24/2013	16.0	16.0	17.5	20.0	20.0	no	NA	none	weighted bailer	none	
HO-245	6/24/2013	17.0	17.0	18.5	21.0	21.0	no	NA	none	weighted bailer	none	
HO-246	6/24/2013	19.0	19.0	20.5	23.0	23.0	no	NA	none	weighted bailer	none	
HO-247	7/27/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none	
HO-248	7/30/2013	21.0	none	21.0	25.0	25.0	no	NA	NAPL in Corehole	whale pump	2 liters	
HO-249	7/30/2013	26.0	none	26.0	30.0	30.0	yes	weighted bailer	NAPL in Corehole	whale pump	2 liters	
HO-250	7/30/2013	21.0	21.0	24.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-251	7/30/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none	
HO-252	7/31/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none	
HO-253	7/31/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-254	7/31/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-255	8/1/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-256	8/1/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-257	8/6/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-258	8/6/2013	25.5	none	25.5	29.0	29.0	no	NA	none	weighted bailer	none	

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details			
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount	
HO-259	8/6/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-260	5/11/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-261	5/11/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-262	5/11/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-263	5/11/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-264	1/27/2011	See Note 1				19.0	See Note 1					
HO-265	5/13/2013	17.0	17.0	18.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-266	5/13/2013	18.0	18.0	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-267	5/13/2013	18.0	18.0	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-268	5/14/2013	18.0	18.0	19.5	23.0	23.0	no	NA	none	weighted bailer	none	
HO-269	5/14/2013	16.0	16.0	19.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-270	5/14/2013	17.0	17.0	19.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-271	7/26/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-272	7/26/2013	18.0	none	18.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-273	8/6/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-274	8/7/2013	17.0	none	17.0	21.0	21.0	no	NA	sheen in water	weighted bailer	none	
HO-275	8/7/2013	16.0	none	16.0	20.0	20.0	yes	weighted bailer	none	weighted bailer	none	
HO-276	8/8/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-277	8/8/2013	18.0	none	18.0	22.0	22.0	yes	weighted bailer	sheen in water	weighted bailer	none	
HO-278	8/9/2013	19.5	none	19.5	23.0	23.0	no	NA	NAPL on bailer	weighted bailer	none	
HO-279	8/10/2013	21.0	none	21.0	25.0	25.0	no	NA	sheen in water	weighted bailer	none	
HO-280	8/10/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-281	8/10/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-282	8/12/2013	24.5	none	24.5	29.0	29.0	no	NA	none	weighted bailer	none	
HO-283	8/22/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-284	8/22/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-285	8/23/2013	28.0	none	28.0	32.0	32.0	no	NA	NAPL in bedrock cuttings	weighted bailer/whale pump	1 liter	
HO-286	8/24/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-287	8/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-288	8/27/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-289	8/27/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-290	8/27/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-291	5/14/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-292	5/15/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-293	5/15/2013	19.0	19.0	20.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-294	5/15/2013	19.0	none	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-295	5/15/2013	19.0	19.0	20.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-296	5/15/2013	17.0	17.0	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-297	5/16/2013	18.0	none	18.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-298	5/16/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-299	5/16/2013	18.0	none	18.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-300	5/16/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-301	5/16/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details			
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount	
HO-302	7/26/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-303	7/26/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-304	8/12/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-305	8/12/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-306	8/13/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-307	8/13/2013	18.0	none	18.0	22.0	22.0	no	NA	none	weighted bailer	none	
HO-308	8/13/2013	16.0	none	16.0	20.0	20.0	no	NA	none	weighted bailer	none	
HO-309	8/13/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-310	8/14/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none	
HO-311	8/14/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-312	8/14/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-313	8/15/2013	24.0	none	24.0	28.0	28.0	no	NA	Trace NAPL on bailer	weighted bailer	none	
HO-314	8/23/2013	25.0	none	25.0	29.0	29.0	no	NA	Trace NAPL on bailer	weighted bailer/whale pump	trace blebs	
HO-315	8/23/2013	27.0	none	27.0	31.0	31.0	no	NA	NAPL in bedrock cuttings	weighted bailer/whale pump	2 liters	
HO-316	8/23/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-317	8/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-318	8/26/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-319	8/26/2013	22.0	none	22.0	26.0	26.0	no	NA	sheen on water	weighted bailer	none	
HO-320	8/28/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-321	8/28/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-322	8/28/2013	26.0	none	26.0	30.0	30.0	no	NA	Slight sheen in water	weighted bailer	none	
HO-323	8/6/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-324	8/6/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-325	8/1/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-326	7/31/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-327	7/30/2013	19.0	none	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-328	7/30/2013	19.0	none	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-329	7/30/2013	18.0	none	18.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-330	7/30/2013	18.0	none	18.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-331	7/29/2013	19.0	none	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-332	7/29/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-333	7/27/2013	18.0	none	18.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-334	7/27/2013	18.0	none	18.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-335	7/27/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-336	8/15/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-337	8/15/2013	17.0	none	17.0	21.0	21.0	no	NA	none	weighted bailer	none	
HO-338	8/20/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none	
HO-339	8/20/2013	19.0	none	19.0	23.0	23.0	no	NA	sheen in water	weighted bailer	none	
HO-340	8/20/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-341	8/21/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-342	8/21/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none	
HO-343	8/21/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-344	8/21/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-345	8/22/2013	25.0	none	25.0	29.0	29.0	no	NA	NAPL film in water	weighted bailer	none
HO-346	8/29/2013	26.0	none	26.0	30.0	30.0	yes	weighted bailer	none	weighted bailer	none
HO-347	8/29/2013	27.0	none	27.0	31.0	31.0	yes	weighted bailer	none	weighted bailer	none
HO-348	9/4/2013	27.5	none	27.5	31.0	31.0	no	NA	NAPL film in water	weighted bailer	trace
HO-349	9/4/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-350	9/4/2013	21.5	none	21.5	25.0	25.0	no	NA	none	weighted bailer	none
HO-351	9/4/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-352	9/5/2013	19.5	none	19.5	23.0	23.0	no	NA	none	weighted bailer	none
HO-353	9/5/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-354	9/5/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none
HO-355	9/5/2013	26.5	none	26.5	30.0	30.0	no	NA	none	weighted bailer	none
HO-356	8/10/2013	22.0	none	22.0	26.0	25.3	no	NA	none	weighted bailer	none
HO-357	8/10/2013	22.0	none	22.0	26.0	25.3	no	NA	none	weighted bailer	none
HO-358	8/10/2013	19.0	none	19.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-359	8/9/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-360	8/8/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-361	8/8/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-362	8/8/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-363	8/8/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-364	8/7/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-365	8/6/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-366	8/6/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-367	7/27/2013	19.0	none	19.0	23.0	23.0	no	NA	none	weighted bailer	none
HO-368	8/22/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-369	8/23/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-370	8/23/2013	22.0	none	22.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-371	8/24/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-372	8/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-373	8/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-374	8/26/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-375	8/26/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-376	8/26/2013	21.0	21.0	22.5	25.0	25.0	no	NA	none	weighted bailer	none
HO-377	8/27/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-378	9/6/2013	23.0	none	23.0	26.5	26.5	no	NA	NAPL Observed	whale pump	none
HO-379	9/6/2013	23.5	none	23.5	27.0	27.0	no	NA	none	weighted bailer	none
HO-380	9/6/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-381	9/6/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-382	9/9/2013	22.5	none	22.5	26.0	26.0	no	NA	none	weighted bailer	none
HO-383	9/9/2013	20.0	20.0	21.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-384	9/9/2013	19.5	none	19.5	23.0	23.0	no	NA	none	weighted bailer	none
HO-385	9/9/2013	20.5	none	20.5	24.0	24.0	no	NA	none	weighted bailer	none
HO-386	9/9/2013	20.0	20.0	21.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-387	9/9/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details			
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount	
HO-388	9/19/2013	28.0	none	28.0	31.5	31.5	no	NA	none	weighted bailer	none	
HO-389	7/25/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-390	7/24/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-391	7/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-392	7/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-393	7/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-394	7/23/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-395	4/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-396	7/23/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-397	7/18/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-398	7/18/2013	24.0	none	24.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-399	4/24/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-400	7/17/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-401	7/17/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-402	7/17/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-403	7/16/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-404	4/23/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-405	7/16/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-406	7/16/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-407	7/16/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-408	7/16/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-409	7/15/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-410	7/15/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-411	7/15/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-412	7/15/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-413	9/11/2013	18.0	18.0	20.0	25.0	25.0	no	NA	NAPL on bailer	weighted bailer	none	
HO-414	9/11/2013	18.0	18.0	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-415	9/12/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-416	9/17/2013	22.0	22.0	23.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-417	9/17/2013	19.0	none	19.0	25.0	25.0	no	NA	sheen on water	weighted bailer	none	
HO-418	9/17/2013	19.0	none	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-419	9/18/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-420	9/18/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-421	9/19/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-422	7/13/2013	24.0	24.0	25.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-423	7/13/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-424	1/26/2011	See Note 1				25.0	See Note 1					
HO-425	1/26/2011	See Note 1				25.0	See Note 1					
HO-426	7/13/2013	24.0	24.0	24.5	28.0	28.0	no	NA	none	weighted bailer	none	
HO-427	7/9/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-428	7/9/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-429	6/27/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-430	6/27/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-431	6/21/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-432	6/21/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-433	6/21/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-434	6/21/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-435	6/21/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-436	6/20/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-437	6/20/2013	24.0	24.0	24.5	28.0	28.0	yes	weighted bailer	none	weighted bailer	none
HO-438	6/20/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-439	6/20/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none
HO-440	6/19/2013	25.0	25.0	25.5	29.0	29.0	no	NA	none	weighted bailer	none
HO-441	6/19/2013	24.0	24.0	24.5	28.0	28.0	no	NA	none	weighted bailer	none
HO-442	6/19/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-443	6/19/2013	24.0	24.0	25.5	28.0	28.0	no	NA	none	weighted bailer	none
HO-444	6/18/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-445	4/26/2013	20.5	none	20.5	25.0	25.0	no	NA	none	weighted bailer	none
HO-446	8/13/2013	21.0	21.0	23.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-447	8/13/2013	21.0	21.0	24.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-448	8/12/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-449	8/12/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-450	8/12/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-451	8/12/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-452	8/12/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-453	9/18/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-454	9/18/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-455	5/25/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-456	5/23/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-457	5/23/2013	25.0	25.0	26.0	26.0	30.0	no	NA	none	weighted bailer	none
HO-458	5/22/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-459	5/22/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-460	5/22/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none
HO-461	5/21/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none
HO-462	5/21/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-463	5/21/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-464	5/21/2013	25.0	25.0	26.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-465	5/20/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-466	4/25/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-467	5/20/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-468	5/20/2013	23.0	23.0	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-469	5/20/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-470	5/18/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none
HO-471	4/25/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-472	5/18/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-473	5/18/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-474	5/18/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-475	5/17/2013	26.5	none	26.5	30.0	30.0	no	NA	none	weighted bailer	none
HO-476	4/25/2013	25.5	none	25.5	29.0	29.0	no	NA	none	weighted bailer	none
HO-477	5/17/2013	26.0	26.0	27.0	30.0	30.0	no	NA	none	weighted bailer	none
HO-478	5/17/2013	26.0	26.0	27.0	30.0	30.0	no	NA	none	weighted bailer	none
HO-479	5/17/2013	23.0	none	23.0	27.0	27.0	no	NA	yes	weighted bailer	trace
HO-480	8/13/2013	21.0	21.0	22.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-481	8/14/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-482	8/14/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-483	8/14/2013	23.0	23.0	24.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-484	8/14/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-485	8/13/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-486	9/5/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-487	9/5/2013	24.0	24.0	25.5	28.0	28.0	no	NA	none	weighted bailer	none
HO-488	5/30/2013	24.0	24.0	24.5	28.0	28.0	no	NA	none	weighted bailer	none
HO-489	5/30/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-490	5/30/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-491	5/31/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-492	5/31/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-493	5/31/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-494	5/31/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-495	6/1/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-496	6/1/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-497	6/1/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-498	6/3/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-499	6/3/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-500	6/3/2013	24.0	24.0	25.0	28.0	28.0	no	NA	sheen	weighted bailer	none
HO-501	6/4/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-502	6/4/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-503	6/4/2013	25.0	25.0	25.5	29.0	29.0	no	NA	none	weighted bailer	none
HO-504	6/4/2013	25.0	25.0	25.5	29.0	29.0	no	NA	none	weighted bailer	none
HO-505	6/5/2013	24.0	24.0	24.5	28.0	28.0	no	NA	none	weighted bailer	none
HO-506	6/5/2013	24.0	24.0	24.5	28.0	28.0	no	NA	none	weighted bailer	none
HO-507	6/5/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-508	6/5/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-509	6/6/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none
HO-510	6/11/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-511	6/11/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-512	8/15/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none
HO-513	8/15/2013	21.0	21.0	22.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-514	8/20/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-515	8/20/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none
HO-516	8/21/2013	22.0	22.0	23.0	26.0	26.0	no	NA	none	weighted bailer	none

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details			
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount	
HO-517	8/21/2013	21.0	21.0	22.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-518	8/21/2013	20.0	20.0	20.5	25.0	25.0	no	NA	none	weighted bailer	none	
HO-519	9/7/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-520	6/18/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-521	6/18/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-522	6/17/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-523	6/17/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none	
HO-524	6/17/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none	
HO-525	6/17/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-526	6/15/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none	
HO-527	6/15/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-528	6/11/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-529	6/11/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-530	6/12/2013	25.0	25.0	25.5	29.0	29.0	yes	weighted bailer	odor	weighted bailer	none	
HO-531	6/12/2013	24.0	24.0	25.0	28.0	28.0	no	NA	sheen	weighted bailer	none	
HO-532	6/12/2013	25.0	25.0	25.5	29.0	29.0	no	NA	none	weighted bailer	none	
HO-533	6/12/2013	25.0	25.0	25.5	29.0	29.0	no	NA	none	weighted bailer	none	
HO-534	6/12/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-535	6/13/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none	
HO-536	6/13/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-537	6/14/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-538	6/14/2013	24.0	24.0	24.5	28.0	28.0	no	NA	none	weighted bailer	none	
HO-539	6/14/2013	23.0	23.0	24.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-540	6/14/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-541	6/15/2013	25.0	25.0	25.5	27.0	27.0	no	NA	none	weighted bailer	none	
HO-542	6/26/2013	28.0	none	28.0	32.0	32.0	no	NA	none	weighted bailer	none	
HO-543	8/21/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-544	8/22/2013	25.0	none	25.0	29.0	29.0	yes	weighted bailer	none	weighted bailer	none	
HO-545	8/22/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-546	8/27/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-547	8/28/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-548	8/28/2013	19.0	none	19.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-549	9/4/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-550	9/4/2013	22.0	22.0	22.5	26.0	26.0	no	NA	none	weighted bailer	none	
HO-551	6/26/2013	25.0	none	25.0	29.0	29.0	no	NA	NAPL Blebs	Whale Pump	Trace NAPL	
HO-552	8/28/2013	21.0	21.0	21.5	25.0	25.0	no	NA	none	weighted bailer	none	
HO-553	8/29/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-554	8/29/2013	22.0	none	22.0	26.0	26.0	no	NA	strong odor	weighted bailer	none	
HO-555	9/4/2013	22.0	none	22.0	26.0	26.0	no	NA	strong odor	weighted bailer	none	
HO-556	9/4/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-557	9/4/2013	20.0	none	20.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-558	9/4/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-559	6/26/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details			
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount	
HO-560	9/6/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-561	9/6/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-562	9/6/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-563	9/6/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-564	9/7/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-565	9/5/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-566	6/26/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-567	9/9/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none	
HO-568	9/19/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-569	9/19/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-570	9/19/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-571	9/5/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-572	9/5/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-573	6/25/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-574	9/20/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-575	9/20/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-576	9/20/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-577	9/20/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-578	9/20/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-579	6/25/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-580	9/20/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-581	9/23/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-582	9/23/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-583	9/23/2013	26.0	26.0	26.5	30.0	30.0	no	NA	none	weighted bailer	none	
HO-584	6/25/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-585	9/11/2013	27.5	none	27.5	31.0	31.0	no	NA	none	weighted bailer	none	
HO-586	9/21/2013	24.0	none	24.0	28.0	28.0	no	NA	none	weighted bailer	none	
HO-587	9/23/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-588	6/25/2013	27.0	none	27.0	31.0	31.0	no	NA	none	weighted bailer	none	
HO-589	9/11/2013	28.0	none	28.0	32.0	32.0	no	NA	none	weighted bailer	none	
HO-590	9/21/2013	26.0	none	26.0	30.0	30.0	no	NA	none	weighted bailer	none	
HO-591	9/23/2013	25.0	none	25.0	29.0	29.0	no	NA	none	weighted bailer	none	
HO-592	9/11/2013	28.0	none	28.0	32.0	32.0	no	NA	none	weighted bailer	none	
HO-593	9/21/2013	28.0	none	28.0	32.0	32.0	no	NA	none	weighted bailer	none	
HO-594	7/10/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-595	7/10/2013	21.0	none	21.0	27.0	27.0	no	NA	none	weighted bailer	none	
HO-596	7/10/2013	26.0	none	26.0	30.0	30.0	yes	weighted bailer	NAPL film on bailer	weighted bailer	none	
HO-597	7/11/2013	23.7	none	23.7	28.0	28.0	no	NA	none	weighted bailer	none	
HO-598	7/11/2013	22.6	none	22.6	27.0	27.0	no	NA	none	weighted bailer	none	
HO-599	7/11/2013	23.4	23.4	24.0	28.0	28.0	no	NA	NAPL blebs in water	weighted bailer	none	
HO-600	9/10/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-601	9/10/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none	
HO-602	9/9/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none	

Heater Wells

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Borehole Details							Top of Bedrock NAPL Assessment		Bottom of Boring NAPL Assessment Details		
Heater Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Corehole (ft bgs)	Heater Can Installation Depth (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	NAPL Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
HO-603	9/9/2013	23.0	none	23.0	27.0	27.0	no	NA	none	weighted bailer	none
HO-604	9/9/2013	22.0	none	22.0	26.0	26.0	no	NA	none	weighted bailer	none
HO-605	9/10/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-606	9/10/2013	20.0	none	20.0	24.0	24.0	no	NA	none	weighted bailer	none
HO-607	9/10/2013	21.0	none	21.0	25.0	25.0	no	NA	none	weighted bailer	none

Note:

1. Data Not Available (these borings were installed as part of TerraTherm's initial pilot test before installation of the remaining wellfield)

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Monitoring Wells

Borehole Details						Top of Bedrock NAPL Assessment			Bottom of Boring NAPL Assessment Details		
Monitoring Well ID	Installation Date	Interpreted Top of Bedrock (ft bgs)	Top of Weathered Bedrock (ft bgs)	Top of Competent Bedrock (ft bgs)	Total Depth of Boring (ft bgs)	NAPL Assessment at Bedrock Interface (yes/no)	Bedrock Interface NAPL Assessment Method	Bedrock Interface NAPL Removal Amount	Impacts Observed In Bedrock	Bottom of Corehole NAPL Assessment Method	Bottom of Corehole NAPL Removal Amount
ISTR-1	7/10/2013	20	none	20	20	no	none	none	none	weighted bailer	none
ISTR-2	8/9/2013	20	none	22	22	no	none	none	none	weighted bailer	none
ISTR-3	8/7/2013	23	none	23	25	no	none	none	none	weighted bailer	none
ISTR-4	8/23/2013	23	none	23	25	no	none	none	none	weighted bailer	none
ISTR-5	8/7/2013	23	none	23	25	no	none	none	none	weighted bailer	none
ISTR-6	9/12/2013	20	20	21.5	22	no	none	none	none	weighted bailer	none
ISTR-7	9/23/2013	26	none	26	28	no	none	none	none	weighted bailer	none

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-001	4/27/2013	7.0	2.0	7.0	12.0
VEW-002	4/26/2013	7.0	2.0	7.0	11.5
VEW-003	4/26/2013	7.0	2.0	7.0	13.0
VEW-004	4/25/2013	7.0	2.0	7.0	13.5
VEW-005	4/25/2013	12.0	2.0	12.0	12.5
VEW-006	4/24/2013	7.0	2.0	7.0	12.5
VEW-007	4/23/2013	7.0	2.0	7.0	13.0
VEW-008	4/27/2013	7.0	2.0	7.0	11.0
VEW-009	4/27/2013	7.0	2.0	7.0	13.5
VEW-010	4/26/2013	7.0	2.0	7.0	12.0
VEW-011	4/26/2013	7.0	2.0	7.0	12.0
VEW-012	4/26/2013	7.0	2.0	7.0	12.5
VEW-013	4/25/2013	7.0	2.0	7.0	14.0
VEW-014	4/25/2013	7.0	2.0	7.0	14.5
VEW-015	4/24/2013	7.0	2.0	7.0	15.0
VEW-017	4/30/2013	7.0	2.0	7.0	15.5
VEW-019	4/29/2013	7.0	2.0	7.0	16.0
VEW-020	4/29/2013	7.0	2.0	7.0	15.0
VEW-021	4/29/2013	7.0	2.0	7.0	13.0
VEW-022	4/29/2013	7.0	2.0	7.0	13.0
VEW-023	5/13/2013	7.0	2.0	7.0	12.0
VEW-024	5/11/2013	7.0	2.0	7.0	13.0
VEW-025	5/10/2013	7.0	2.0	7.0	12.0
VEW-026	5/10/2013	7.0	2.0	7.0	12.0
VEW-027	5/10/2013	7.0	2.0	7.0	12.0
VEW-028	5/10/2013	7.0	2.0	7.0	12.0
VEW-029	5/30/2013	7.0	2.0	7.0	20.0
VEW-030	5/1/2013	7.0	2.0	7.0	18.0
VEW-031	5/1/2013	7.0	2.0	7.0	19.0
VEW-033	4/30/2013	7.0	2.0	7.0	16.0
VEW-034	5/15/2013	7.0	2.0	7.0	17.0
VEW-035	4/29/2013	7.0	2.0	7.0	15.0
VEW-036	5/13/2013	7.0	2.0	7.0	14.0
VEW-037	5/29/2013	7.0	2.0	7.0	13.0
VEW-038	5/13/2013	7.0	2.0	7.0	13.0
VEW-039	5/13/2013	7.0	2.0	7.0	12.0
VEW-040	5/11/2013	7.0	2.0	7.0	13.0
VEW-041	5/11/2013	7.0	2.0	7.0	13.0
VEW-042	5/11/2013	7.0	2.0	7.0	13.0
VEW-043	5/10/2013	7.0	2.0	7.0	13.0
VEW-044	5/29/2013	7.0	2.0	7.0	17.5
VEW-045	5/30/2013	7.0	2.0	7.0	19.0
VEW-046	5/29/2013	7.0	2.0	7.0	20.0
VEW-047	5/8/2013	8.0	3.0	8.0	19.0
VEW-048	5/7/2013	8.0	3.0	8.0	20.0
VEW-049	5/7/2013	8.0	3.0	8.0	18.5
VEW-050	5/2/2013	7.0	2.0	7.0	17.5
VEW-051	5/7/2013	8.0	3.0	8.0	18.5
VEW-053	5/2/2013	7.0	2.0	7.0	18.0
VEW-054	5/2/2013	7.0	2.0	7.0	17.5
VEW-055	5/1/2013	7.0	2.0	7.0	19.5
VEW-056	5/16/2013	7.0	2.0	7.0	17.0
VEW-057	5/15/2013	7.0	2.0	7.0	18.5
VEW-059	5/14/2013	7.0	2.0	7.0	19.0
VEW-060	5/14/2013	7.0	2.0	7.0	17.0
VEW-061	6/12/2013	7.0	2.0	7.0	15.0
VEW-062	6/14/2013	7.0	2.0	7.0	13.0
VEW-063	6/15/2013	7.0	2.0	7.0	12.5
VEW-064	6/15/2013	7.0	2.0	7.0	13.5
VEW-065	6/15/2013	7.0	2.0	7.0	12.0
VEW-066	6/15/2013	7.0	2.0	7.0	12.0
VEW-067	6/17/2013	7.0	2.0	7.0	13.0
VEW-068	5/31/2013	7.0	2.0	7.0	18.0
VEW-069	5/30/2013	7.0	2.0	7.0	18.0
VEW-070	5/29/2013	7.0	2.0	7.0	21.0
VEW-071	5/9/2013	8.0	3.0	8.0	19.0
VEW-072	5/9/2013	8.0	3.0	8.0	22.5
VEW-073	5/8/2013	8.0	3.0	8.0	21.0
VEW-074	5/8/2013	8.0	3.0	8.0	19.0

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-075	5/17/2013	7.0	2.0	7.0	16.0
VEW-076	5/16/2013	7.0	2.0	7.0	18.0
VEW-077	5/16/2013	7.0	2.0	7.0	18.0
VEW-078	5/16/2013	7.0	2.0	7.0	18.0
VEW-079	5/15/2013	7.0	2.0	7.0	17.0
VEW-080	5/14/2013	7.0	2.0	7.0	18.5
VEW-081	6/12/2013	7.0	2.0	7.0	18.5
VEW-082	6/12/2013	7.0	2.0	7.0	18.0
VEW-083	6/13/2013	7.0	2.0	7.0	17.0
VEW-084	6/19/2013	8.0	3.0	8.0	16.0
VEW-085	6/18/2013	7.0	2.0	7.0	16.0
VEW-086	6/18/2013	7.0	2.0	7.0	16.0
VEW-087	6/17/2013	7.0	2.0	7.0	22.0
VEW-088	6/17/2013	7.0	2.0	7.0	16.5
VEW-089	6/17/2013	7.0	2.0	7.0	12.0
VEW-090	5/31/2013	7.0	2.0	7.0	17.5
VEW-091	5/30/2013	7.0	2.0	7.0	21.0
VEW-092	5/10/2013	8.0	3.0	8.0	17.0
VEW-093	5/21/2013	8.0	3.0	8.0	18.0
VEW-094	5/21/2013	8.0	3.0	8.0	22.0
VEW-095	5/17/2013	8.0	3.0	8.0	20.0
VEW-096	5/18/2013	8.0	3.0	8.0	18.0
VEW-097	5/17/2013	8.0	3.0	8.0	15.5
VEW-098	5/17/2013	8.0	3.0	8.0	20.5
VEW-099	6/5/2013	8.0	3.0	8.0	18.0
VEW-100	6/5/2013	8.0	3.0	8.0	17.5
VEW-101	6/5/2013	8.0	3.0	8.0	16.0
VEW-102	6/11/2013	8.0	3.0	8.0	19.0
VEW-103	6/12/2013	8.0	3.0	8.0	16.0
VEW-104	6/13/2013	8.0	3.0	8.0	17.5
VEW-105	6/19/2013	8.0	3.0	8.0	19.0
VEW-106	6/19/2013	8.0	3.0	8.0	18.0
VEW-107	6/19/2013	8.0	3.0	8.0	18.5
VEW-108	6/19/2013	8.0	3.0	8.0	18.0
VEW-109	6/20/2013	8.0	3.0	8.0	18.0
VEW-110	6/21/2013	8.0	3.0	8.0	15.0
VEW-111	6/21/2013	8.0	3.0	8.0	15.5
VEW-112	5/31/2013	8.0	3.0	8.0	17.0
VEW-113	5/31/2013	8.0	3.0	8.0	20.0
VEW-114	4/24/2013	8.0	3.0	8.0	14.0
VEW-115	5/20/2013	8.0	3.0	8.0	18.0
VEW-116	5/21/2013	8.0	3.0	8.0	19.0
VEW-117	5/21/2013	8.0	3.0	8.0	22.5
VEW-118	5/18/2013	8.0	3.0	8.0	22.5
VEW-119	5/23/2013	8.0	3.0	8.0	17.0
VEW-120	6/3/2013	8.0	3.0	8.0	19.0
VEW-121	6/4/2013	8.0	3.0	8.0	21.0
VEW-122	6/4/2013	8.0	3.0	8.0	21.0
VEW-123	6/4/2013	8.0	3.0	8.0	18.0
VEW-124	6/6/2013	8.0	3.0	8.0	16.0
VEW-125	6/11/2013	8.0	3.0	8.0	19.0
VEW-126	6/11/2013	8.0	3.0	8.0	19.0
VEW-127	6/14/2013	8.0	3.0	8.0	18.0
VEW-128	6/22/2013	8.0	3.0	8.0	20.0
VEW-129	6/24/2013	8.0	3.0	8.0	20.0
VEW-130	7/12/2013	8.0	3.0	8.0	21.0
VEW-131	7/12/2013	8.0	3.0	8.0	18.0
VEW-132	7/12/2013	8.0	3.0	8.0	17.5
VEW-133	6/22/2013	8.0	3.0	8.0	16.0
VEW-134	6/21/2013	8.0	3.0	8.0	15.0
VEW-136	4/25/2013	8.0	3.0	8.0	17.0
VEW-137	5/18/2013	8.0	3.0	8.0	22.0
VEW-138	5/22/2013	8.0	3.0	8.0	22.0
VEW-139	5/22/2013	8.0	3.0	8.0	21.0
VEW-140	5/22/2013	8.0	3.0	8.0	18.0
VEW-141	5/23/2013	8.0	3.0	8.0	20.0
VEW-142	6/3/2013	8.0	3.0	8.0	19.0
VEW-143	6/3/2013	8.0	3.0	8.0	19.5
VEW-144	6/4/2013	8.0	3.0	8.0	16.0

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-145	6/4/2013	8.0	3.0	8.0	18.0
VEW-146	6/5/2013	8.0	3.0	8.0	17.0
VEW-147	6/6/2013	8.0	3.0	8.0	18.0
VEW-148	6/11/2013	8.0	3.0	8.0	21.0
VEW-149	6/14/2013	8.0	3.0	8.0	22.0
VEW-150	6/24/2013	8.0	3.0	8.0	22.0
VEW-151	6/22/2013	8.0	3.0	8.0	21.0
VEW-152	6/24/2013	8.0	3.0	8.0	23.0
VEW-153	7/15/2013	8.0	3.0	8.0	21.0
VEW-154	7/13/2013	8.0	3.0	8.0	25.0
VEW-155	7/15/2013	8.0	3.0	8.0	17.0
VEW-156	7/15/2013	8.0	3.0	8.0	19.0
VEW-157	7/15/2013	8.0	3.0	8.0	19.0
VEW-158	7/16/2013	8.0	3.0	8.0	17.0
VEW-159	5/7/2013	8.0	3.0	8.0	17.0
VEW-160	5/7/2013	8.0	3.0	8.0	18.0
VEW-161	5/7/2013	8.0	3.0	8.0	19.0
VEW-162	5/7/2013	8.0	3.0	8.0	21.0
VEW-163	5/22/2013	8.0	3.0	8.0	17.0
VEW-164	5/23/2013	8.0	3.0	8.0	16.0
VEW-165	6/26/2013	8.0	3.0	8.0	21.0
VEW-166	6/27/2013	8.0	3.0	8.0	23.0
VEW-167	6/27/2013	8.0	3.0	8.0	24.0
VEW-168	6/27/2013	8.0	3.0	8.0	21.0
VEW-169	7/9/2013	8.0	3.0	8.0	21.0
VEW-170	7/9/2013	8.0	3.0	8.0	20.0
VEW-171	7/10/2013	8.0	3.0	8.0	25.0
VEW-172	7/10/2013	8.0	3.0	8.0	24.0
VEW-173	7/11/2013	8.0	3.0	8.0	21.0
VEW-174	7/11/2013	8.0	3.0	8.0	24.5
VEW-175	7/12/2013	8.0	3.0	8.0	23.0
VEW-176	7/16/2013	8.0	3.0	8.0	23.0
VEW-177	7/16/2013	8.0	3.0	8.0	23.0
VEW-178	7/17/2013	8.0	3.0	8.0	21.0
VEW-179	7/17/2013	8.0	3.0	8.0	21.0
VEW-180	7/17/2013	8.0	3.0	8.0	19.0
VEW-181	7/18/2013	8.0	3.0	8.0	20.0
VEW-183	5/7/2013	8.0	3.0	8.0	18.0
VEW-184	5/8/2013	8.0	3.0	8.0	18.0
VEW-185	5/8/1943	8.0	3.0	8.0	18.0
VEW-186	5/8/2013	8.0	3.0	8.0	18.0
VEW-187	5/8/2013	8.0	3.0	8.0	18.0
VEW-188	6/25/2013	8.0	3.0	8.0	21.0
VEW-189	6/25/2013	8.0	3.0	8.0	21.0
VEW-190	6/26/2013	8.0	3.0	8.0	20.0
VEW-191	4/29/2013	8.0	3.0	8.0	17.0
VEW-192	4/29/2013	8.0	3.0	8.0	15.0
VEW-193	4/29/2013	8.0	3.0	8.0	16.0
VEW-194	4/29/2013	8.0	3.0	8.0	19.0
VEW-195	4/29/2013	8.0	3.0	8.0	17.0
VEW-196	4/27/2013	8.0	3.0	8.0	19.0
VEW-197	4/27/2013	8.0	3.0	8.0	17.0
VEW-198	4/26/2013	8.0	3.0	8.0	16.0
VEW-199	4/26/2013	8.0	3.0	8.0	15.0
VEW-200	4/26/2013	8.0	3.0	8.0	17.0
VEW-201	7/23/2013	8.0	3.0	8.0	24.0
VEW-202	7/23/2013	8.0	3.0	8.0	24.0
VEW-203	7/23/2013	8.0	3.0	8.0	23.0
VEW-204	7/24/2013	8.0	3.0	8.0	21.0
VEW-205	7/24/2013	8.0	3.0	8.0	20.0
VEW-206	7/24/2013	8.0	3.0	8.0	22.0
VEW-207	7/24/2013	8.0	3.0	8.0	23.0
VEW-208	5/9/2013	8.0	3.0	8.0	17.0
VEW-209	5/9/2013	8.0	3.0	8.0	17.0
VEW-210	5/9/2013	8.0	3.0	8.0	18.0
VEW-211	5/9/2013	8.0	3.0	8.0	18.0
VEW-212	5/9/2013	8.0	3.0	8.0	18.0
VEW-213	6/25/2013	8.0	3.0	8.0	21.0
VEW-214	6/25/2013	8.0	3.0	8.0	19.0

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-215	4/30/2013	8.0	3.0	8.0	14.0
VEW-216	4/30/2013	8.0	3.0	8.0	15.0
VEW-217	4/30/2013	8.0	3.0	8.0	15.0
VEW-218	5/1/2013	8.0	3.0	8.0	17.0
VEW-219	5/1/2013	8.0	3.0	8.0	15.0
VEW-220	5/1/2013	8.0	3.0	8.0	21.0
VEW-221	5/1/2013	8.0	3.0	8.0	21.0
VEW-222	5/1/2013	8.0	3.0	8.0	21.0
VEW-223	5/2/2013	8.0	3.0	8.0	20.5
VEW-224	5/2/2013	8.0	3.0	8.0	19.0
VEW-225	7/25/2013	8.0	3.0	8.0	21.0
VEW-226	7/25/2013	8.0	3.0	8.0	24.0
VEW-227	7/26/2013	8.0	3.0	8.0	21.0
VEW-228	7/26/2013	8.0	3.0	8.0	22.0
VEW-229	7/26/2013	8.0	3.0	8.0	24.0
VEW-230	7/26/2013	8.0	3.0	8.0	23.0
VEW-231	7/27/2013	8.0	3.0	8.0	24.0
VEW-232	7/27/2013	8.0	3.0	8.0	24.0
VEW-233s	5/11/2013	8.0	3.0	8.0	NA
VEW-235	5/10/2013	8.0	3.0	8.0	18.0
VEW-236	5/10/2013	8.0	3.0	8.0	18.0
VEW-237	5/10/2013	8.0	3.0	8.0	18.0
VEW-238	5/10/2013	8.0	3.0	8.0	18.0
VEW-239	5/10/2013	8.0	3.0	8.0	18.0
VEW-240	7/25/2013	8.0	3.0	8.0	17.0
VEW-241	7/25/2013	8.0	3.0	8.0	18.0
VEW-242	5/22/2013	8.0	3.0	8.0	16.0
VEW-243	6/22/2013	8.0	3.0	8.0	15.0
VEW-244	6/24/2013	8.0	3.0	8.0	16.0
VEW-245	6/24/2013	8.0	3.0	8.0	17.0
VEW-246	6/24/2013	8.0	3.0	8.0	19.0
VEW-247	7/27/2013	8.0	3.0	8.0	20.0
VEW-248	7/29/2013	8.0	3.0	8.0	21.0
VEW-249	7/30/2013	8.0	3.0	8.0	26.0
VEW-250	7/30/2013	8.0	3.0	8.0	21.0
VEW-251	7/30/2013	8.0	3.0	8.0	27.0
VEW-252	7/31/2013	8.0	3.0	8.0	27.0
VEW-253	7/31/2013	8.0	3.0	8.0	21.0
VEW-254	7/31/2013	8.0	3.0	8.0	21.0
VEW-255	8/1/2013	8.0	3.0	8.0	23.0
VEW-256	8/1/2013	8.0	3.0	8.0	23.0
VEW-257	8/1/2013	8.0	3.0	8.0	25.0
VEW-258	8/6/2013	8.0	3.0	8.0	25.5
VEW-259	8/6/2013	8.0	3.0	8.0	25.0
VEW-260s	5/11/2013	8.0	3.0	8.0	19.0
VEW-262s	5/11/2013	8.0	3.0	8.0	19.0
VEW-264	5/13/2013	8.0	3.0	8.0	NA
VEW-265	5/13/2013	8.0	3.0	8.0	17.0
VEW-266	5/13/2013	8.0	3.0	8.0	18.0
VEW-267	5/13/2013	8.0	3.0	8.0	18.0
VEW-268	5/14/2013	8.0	3.0	8.0	18.0
VEW-269	5/14/2013	8.0	3.0	8.0	16.0
VEW-270	5/14/2013	8.0	3.0	8.0	17.0
VEW-271	7/26/2013	8.0	3.0	8.0	18.0
VEW-272	7/26/2013	8.0	3.0	8.0	18.0
VEW-273	8/6/2013	8.0	3.0	8.0	19.0
VEW-274	8/7/2013	8.0	3.0	8.0	17.0
VEW-275	8/7/2013	8.0	3.0	8.0	16.0
VEW-276	8/7/2013	8.0	3.0	8.0	18.0
VEW-277	8/8/2013	8.0	3.0	8.0	18.0
VEW-278	8/9/2013	8.0	3.0	8.0	19.5
VEW-279	8/10/2013	8.0	3.0	8.0	21.0
VEW-280	8/10/2013	8.0	3.0	8.0	22.0
VEW-281	8/10/2013	8.0	3.0	8.0	22.0
VEW-282	8/10/2013	8.0	3.0	8.0	24.5
VEW-283	8/22/2013	8.0	3.0	8.0	23.0
VEW-284	8/22/2013	8.0	3.0	8.0	22.0
VEW-285	8/23/2013	8.0	3.0	8.0	28.0
VEW-286	8/24/2013	8.0	3.0	8.0	23.0

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-287	8/24/2013	8.0	3.0	8.0	21.0
VEW-288	8/27/2013	8.0	3.0	8.0	24.0
VEW-289	8/27/2013	8.0	3.0	8.0	24.0
VEW-290	8/27/2013	8.0	3.0	8.0	24.0
VEW-291	5/14/2013	8.0	3.0	8.0	23.0
VEW-292	5/15/2013	8.0	3.0	8.0	21.0
VEW-293	5/15/2013	8.0	3.0	8.0	19.0
VEW-294	5/15/2013	8.0	3.0	8.0	19.0
VEW-295	5/15/2013	8.0	3.0	8.0	19.0
VEW-296	5/15/2013	8.0	3.0	8.0	17.0
VEW-297	5/16/2013	8.0	3.0	8.0	18.0
VEW-298	5/16/2013	8.0	3.0	8.0	18.0
VEW-299	5/16/2013	8.0	3.0	8.0	18.0
VEW-300	5/16/2013	8.0	3.0	8.0	17.0
VEW-301	5/16/2013	8.0	3.0	8.0	17.0
VEW-302	7/26/2013	8.0	3.0	8.0	19.0
VEW-303	7/26/2013	8.0	3.0	8.0	21.0
VEW-304	8/12/2013	8.0	3.0	8.0	18.0
VEW-305	8/12/2013	8.0	3.0	8.0	22.0
VEW-306	8/12/2013	8.0	3.0	8.0	18.0
VEW-307	8/13/2013	8.0	3.0	8.0	18.0
VEW-308	8/13/2013	8.0	3.0	8.0	16.0
VEW-309	8/13/2013	8.0	3.0	8.0	19.0
VEW-310	8/13/2013	8.0	3.0	8.0	20.0
VEW-311	8/14/2013	8.0	3.0	8.0	21.0
VEW-312	8/14/2013	8.0	3.0	8.0	23.0
VEW-313	8/15/2013	8.0	3.0	8.0	24.0
VEW-314	8/22/2013	8.0	3.0	8.0	25.0
VEW-315	8/23/2013	8.0	3.0	8.0	27.0
VEW-316	8/23/2013	8.0	3.0	8.0	22.0
VEW-317	8/24/2013	8.0	3.0	8.0	21.0
VEW-318	8/26/2013	8.0	3.0	8.0	22.0
VEW-319	8/26/2013	8.0	3.0	8.0	22.0
VEW-320	8/27/2013	8.0	3.0	8.0	23.0
VEW-321	8/28/2013	8.0	3.0	8.0	24.0
VEW-322	8/28/2013	8.0	3.0	8.0	26.0
VEW-323	8/6/2013	8.0	3.0	8.0	22.0
VEW-324	8/6/2013	8.0	3.0	8.0	21.0
VEW-325	8/1/2013	8.0	3.0	8.0	22.0
VEW-326	8/1/2013	8.0	3.0	8.0	21.0
VEW-327	7/30/2013	8.0	3.0	8.0	19.0
VEW-328	7/30/2013	8.0	3.0	8.0	19.0
VEW-329	7/30/2013	8.0	3.0	8.0	18.0
VEW-330	7/30/2013	8.0	3.0	8.0	18.0
VEW-331	7/29/2013	8.0	3.0	8.0	19.0
VEW-332	7/29/2013	8.0	3.0	8.0	20.0
VEW-333	7/27/2013	8.0	3.0	8.0	18.0
VEW-334	7/27/2013	8.0	3.0	8.0	18.0
VEW-335	7/27/2013	8.0	3.0	8.0	19.0
VEW-336	8/15/2013	8.0	3.0	8.0	20.0
VEW-337	8/15/2013	8.0	3.0	8.0	17.0
VEW-338	8/20/2013	8.0	3.0	8.0	20.0
VEW-339	8/20/2013	8.0	3.0	8.0	19.0
VEW-340	8/20/2013	8.0	3.0	8.0	19.0
VEW-341	8/20/2013	8.0	3.0	8.0	19.0
VEW-342	8/21/2013	8.0	3.0	8.0	19.0
VEW-343	8/21/2013	8.0	3.0	8.0	21.0
VEW-344	8/21/2013	8.0	3.0	8.0	23.0
VEW-345	8/22/2013	8.0	3.0	8.0	25.0
VEW-346	8/28/2013	8.0	3.0	8.0	26.0
VEW-347	8/29/2013	8.0	3.0	8.0	27.0
VEW-348	9/4/2013	8.0	3.0	8.0	27.5
VEW-349	9/4/2013	8.0	3.0	8.0	21.0
VEW-350	9/4/2013	8.0	3.0	8.0	21.5
VEW-351	9/4/2013	8.0	3.0	8.0	19.0
VEW-352	9/5/2013	8.0	3.0	8.0	19.5
VEW-353	9/5/2013	8.0	3.0	8.0	19.0
VEW-354	9/5/2013	8.0	3.0	8.0	26.0
VEW-355	9/5/2013	8.0	3.0	8.0	26.5

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-356	8/10/2013	8.0	3.0	8.0	22.0
VEW-357	8/10/2013	8.0	3.0	8.0	22.0
VEW-358	8/10/2013	8.0	3.0	8.0	19.0
VEW-359	8/9/2013	8.0	3.0	8.0	19.5
VEW-360	8/8/2013	8.0	3.0	8.0	21.0
VEW-361	8/8/2013	8.0	3.0	8.0	20.0
VEW-362	8/8/2013	8.0	3.0	8.0	21.0
VEW-363	8/8/2013	8.0	3.0	8.0	21.0
VEW-364	8/7/2013	8.0	3.0	8.0	22.0
VEW-365	8/6/2013	8.0	3.0	8.0	21.0
VEW-366	8/6/2013	8.0	3.0	8.0	21.0
VEW-367	7/27/2013	8.0	3.0	8.0	19.0
VEW-368	8/22/2013	8.0	3.0	8.0	22.0
VEW-369	8/23/2013	8.0	3.0	8.0	22.0
VEW-370	8/24/2013	8.0	3.0	8.0	22.0
VEW-371	8/24/2013	8.0	3.0	8.0	20.0
VEW-372	8/24/2013	8.0	3.0	8.0	21.0
VEW-373	8/24/2013	8.0	3.0	8.0	21.0
VEW-374	8/26/2013	8.0	3.0	8.0	20.0
VEW-375	8/26/2013	8.0	3.0	8.0	21.0
VEW-376	8/26/2013	8.0	3.0	8.0	21.0
VEW-377	8/27/2013	8.0	3.0	8.0	23.0
VEW-378	9/6/2013	8.0	3.0	8.0	23.0
VEW-379	9/6/2013	8.0	3.0	8.0	23.5
VEW-380	9/6/2013	8.0	3.0	8.0	21.0
VEW-381	9/6/2013	8.0	3.0	8.0	22.0
VEW-382	9/9/2013	8.0	3.0	8.0	22.5
VEW-383	9/9/2013	8.0	3.0	8.0	20.0
VEW-384	9/9/2013	8.0	3.0	8.0	19.5
VEW-385	9/9/2013	8.0	3.0	8.0	20.5
VEW-386	9/9/2013	8.0	3.0	8.0	20.0
VEW-387	9/9/2013	8.0	3.0	8.0	24.0
VEW-388	9/19/2013	8.0	3.0	8.0	28.0
VEW-389	7/25/2013	8.0	3.0	8.0	21.0
VEW-390	7/24/2013	8.0	3.0	8.0	22.0
VEW-391	7/24/2013	8.0	3.0	8.0	21.0
VEW-392	7/24/2013	8.0	3.0	8.0	21.0
VEW-393	7/24/2013	8.0	3.0	8.0	21.0
VEW-394	7/23/2013	8.0	3.0	8.0	22.0
VEW-395	4/24/2013	8.0	3.0	8.0	21.0
VEW-396	4/23/2013	8.0	3.0	8.0	22.0
VEW-397	7/18/2013	8.0	3.0	8.0	22.0
VEW-398	7/18/2013	8.0	3.0	8.0	24.0
VEW-399	4/24/2013	8.0	3.0	8.0	21.0
VEW-400	7/17/2013	8.0	3.0	8.0	21.0
VEW-401	7/17/2013	8.0	3.0	8.0	21.0
VEW-402	7/17/2013	8.0	3.0	8.0	21.0
VEW-403	7/16/2013	8.0	3.0	8.0	23.0
VEW-404	4/24/2013	8.0	3.0	8.0	23.0
VEW-405	7/16/2013	8.0	3.0	8.0	22.0
VEW-406	7/16/2013	8.0	3.0	8.0	22.0
VEW-407	7/16/2013	8.0	3.0	8.0	22.0
VEW-408	7/16/2013	8.0	3.0	8.0	23.0
VEW-409	7/15/2013	8.0	3.0	8.0	22.0
VEW-410	7/15/2013	8.0	3.0	8.0	22.0
VEW-411	7/15/2013	8.0	3.0	8.0	23.0
VEW-412	7/15/2013	8.0	3.0	8.0	23.0
VEW-413	9/11/2013	8.0	3.0	8.0	18.0
VEW-414	9/11/2013	8.0	3.0	8.0	18.0
VEW-415	9/12/2013	8.0	3.0	8.0	22.0
VEW-416	9/17/2013	8.0	3.0	8.0	22.0
VEW-417	9/17/2013	8.0	3.0	8.0	19.0
VEW-418	9/17/2013	8.0	3.0	8.0	19.0
VEW-419	9/18/2013	8.0	3.0	8.0	22.0
VEW-420	9/18/2013	8.0	3.0	8.0	23.0
VEW-422	7/13/2013	8.0	3.0	8.0	22.0
VEW-423	7/13/2013	8.0	3.0	8.0	24.0
VEW-424	5/23/2013	8.0	3.0	8.0	NA
VEW-425	5/23/2013	8.0	3.0	8.0	NA

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-426	7/13/2013	8.0	3.0	8.0	24.0
VEW-427	7/9/2013	8.0	3.0	8.0	24.0
VEW-428	7/9/2013	8.0	3.0	8.0	23.0
VEW-429	6/27/2013	8.0	3.0	8.0	24.0
VEW-430	6/27/2013	8.0	3.0	8.0	25.0
VEW-431	6/21/2013	8.0	3.0	8.0	25.0
VEW-432	6/21/2013	8.0	3.0	8.0	24.0
VEW-433	6/21/2013	8.0	3.0	8.0	24.0
VEW-434	6/21/2013	8.0	3.0	8.0	22.0
VEW-435	6/21/2013	8.0	3.0	8.0	22.0
VEW-436	6/20/2013	8.0	3.0	8.0	24.0
VEW-437	6/20/2013	8.0	3.0	8.0	24.0
VEW-438	6/20/2013	8.0	3.0	8.0	24.0
VEW-439	6/20/2013	8.0	3.0	8.0	26.0
VEW-440	6/19/2013	8.0	3.0	8.0	25.0
VEW-441	6/19/2013	8.0	3.0	8.0	24.0
VEW-442	6/19/2013	8.0	3.0	8.0	23.0
VEW-443	6/19/2013	8.0	3.0	8.0	24.0
VEW-444	6/18/2013	8.0	3.0	8.0	24.0
VEW-445	4/26/2013	8.0	3.0	8.0	20.5
VEW-446	8/13/2013	8.0	3.0	8.0	21.0
VEW-447	8/13/2013	8.0	3.0	8.0	21.0
VEW-448	8/13/2013	8.0	3.0	8.0	22.0
VEW-449	8/12/2013	8.0	3.0	8.0	25.0
VEW-450	8/12/2013	8.0	3.0	8.0	24.0
VEW-451	8/12/2013	8.0	3.0	8.0	23.0
VEW-452	8/12/2013	8.0	3.0	8.0	25.0
VEW-453	9/18/2013	8.0	3.0	8.0	23.0
VEW-454	9/18/2013	8.0	3.0	8.0	22.0
VEW-455	7/25/2013	8.0	3.0	8.0	24.0
VEW-456	5/23/2013	8.0	3.0	8.0	25.0
VEW-457	5/23/2013	8.0	3.0	8.0	26.0
VEW-458	5/22/2013	8.0	3.0	8.0	25.0
VEW-459	5/22/2013	8.0	3.0	8.0	25.0
VEW-460	5/22/2013	8.0	3.0	8.0	26.0
VEW-461	5/21/2013	8.0	3.0	8.0	27.0
VEW-462	5/21/2013	8.0	3.0	8.0	25.0
VEW-463	5/21/2013	8.0	3.0	8.0	25.0
VEW-464	5/21/2013	8.0	3.0	8.0	25.0
VEW-465	5/20/2013	8.0	3.0	8.0	25.0
VEW-466	4/25/2013	8.0	3.0	8.0	23.0
VEW-467	5/21/2013	8.0	3.0	8.0	25.0
VEW-468	5/20/2013	8.0	3.0	8.0	23.0
VEW-469	5/20/2013	8.0	3.0	8.0	25.0
VEW-470	5/18/2013	8.0	3.0	8.0	26.0
VEW-471	4/25/2013	8.0	3.0	8.0	25.0
VEW-472	5/18/2013	8.0	3.0	8.0	25.0
VEW-473	5/18/2013	8.0	3.0	8.0	24.0
VEW-474	5/18/2013	8.0	3.0	8.0	22.0
VEW-475	5/17/2013	8.0	3.0	8.0	26.5
VEW-476	4/25/2013	8.0	3.0	8.0	25.5
VEW-477	5/17/2013	8.0	3.0	8.0	26.0
VEW-478	5/17/2013	8.0	3.0	8.0	26.0
VEW-479	5/17/2013	8.0	3.0	8.0	23.0
VEW-480	8/13/2013	8.0	3.0	8.0	21.0
VEW-481	8/14/2013	8.0	3.0	8.0	21.0
VEW-482	8/14/2013	8.0	3.0	8.0	23.0
VEW-483	8/14/2013	8.0	3.0	8.0	23.0
VEW-484	8/14/2013	8.0	3.0	8.0	22.0
VEW-485	8/13/2013	8.0	3.0	8.0	20.0
VEW-486	9/5/2013	8.0	3.0	8.0	21.0
VEW-487	9/5/2013	8.0	3.0	8.0	24.0
VEW-488s	5/30/2013	8.0	3.0	8.0	24.0
VEW-490	5/31/2013	8.0	3.0	8.0	23.0
VEW-491	5/31/2013	8.0	3.0	8.0	23.0
VEW-492	5/31/2013	8.0	3.0	8.0	24.0
VEW-493	5/31/2013	8.0	3.0	8.0	24.0
VEW-494	6/1/2013	8.0	3.0	8.0	25.0
VEW-495	6/1/2013	8.0	3.0	8.0	25.0

SRSNE Site
 Southington, CT
 2013 Thermal Treatment System - Well Installation

Vapor Extraction Well ID	Installation Date	Installation Depth (ft bgs)	Top of Screen (ft bgs)	Bottom of Screen (ft bgs)	Top of Bedrock (ft bgs)
VEW-496	6/1/2013	8.0	3.0	8.0	25.0
VEW-497	6/1/2013	8.0	3.0	8.0	25.0
VEW-498	6/3/2013	8.0	3.0	8.0	24.0
VEW-499	6/3/2013	8.0	3.0	8.0	23.0
VEW-500	6/3/2013	8.0	3.0	8.0	24.0
VEW-501	6/4/2013	8.0	3.0	8.0	25.0
VEW-502	6/4/2013	8.0	3.0	8.0	25.0
VEW-503	6/4/2013	8.0	3.0	8.0	25.0
VEW-504	6/4/2013	8.0	3.0	8.0	25.0
VEW-505	6/5/2013	8.0	3.0	8.0	24.0
VEW-506	6/5/2013	8.0	3.0	8.0	24.0
VEW-507	6/5/2013	8.0	3.0	8.0	23.0
VEW-508	6/5/2013	8.0	3.0	8.0	25.0
VEW-509	6/6/2013	8.0	3.0	8.0	24.0
VEW-510	6/11/2013	8.0	3.0	8.0	25.0
VEW-511	6/11/2013	8.0	3.0	8.0	25.0
VEW-512	8/15/2013	8.0	3.0	8.0	25.0
VEW-513	8/15/2013	8.0	3.0	8.0	21.0
VEW-514	8/20/2013	8.0	3.0	8.0	23.0
VEW-515	8/20/2013	8.0	3.0	8.0	21.0
VEW-516	8/21/2013	8.0	3.0	8.0	22.0
VEW-517	8/21/2013	8.0	3.0	8.0	21.0
VEW-518	8/21/2013	8.0	3.0	8.0	20.0
VEW-519	9/9/2013	8.0	3.0	8.0	22.0
VEW-520	6/18/2013	8.0	3.0	8.0	25.0
VEW-521	6/18/2013	8.0	3.0	8.0	25.0
VEW-522	6/17/2013	8.0	3.0	8.0	25.0
VEW-523	6/17/2013	8.0	3.0	8.0	27.0
VEW-524	6/17/2013	8.0	3.0	8.0	27.0
VEW-525	6/17/2013	8.0	3.0	8.0	26.0
VEW-526	6/15/2013	8.0	3.0	8.0	25.0
VEW-527	6/15/2013	8.0	3.0	8.0	26.0
VEW-528	6/11/2013	8.0	3.0	8.0	25.0
VEW-529	6/11/2013	8.0	3.0	8.0	24.0
VEW-530	6/12/2013	8.0	3.0	8.0	25.0
VEW-531	6/12/2013	8.0	3.0	8.0	24.0
VEW-532	6/12/2013	8.0	3.0	8.0	24.0
VEW-533	6/12/2013	8.0	3.0	8.0	25.0
VEW-534	6/12/2013	8.0	3.0	8.0	26.0
VEW-535	6/13/2013	8.0	3.0	8.0	27.0
VEW-536	6/13/2013	8.0	3.0	8.0	25.0
VEW-537	6/14/2013	8.0	3.0	8.0	24.0
VEW-538	6/14/2013	8.0	3.0	8.0	24.0
VEW-539	6/14/2013	8.0	3.0	8.0	23.0
VEW-540	6/14/2013	8.0	3.0	8.0	24.0
VEW-541	6/15/2013	8.0	3.0	8.0	25.0
VEW-542	6/26/2013	8.0	3.0	8.0	28.0
VEW-543	8/22/2013	8.0	3.0	8.0	26.0
VEW-544	8/22/2013	8.0	3.0	8.0	25.0
VEW-545	8/22/2013	8.0	3.0	8.0	24.0
VEW-546	8/27/2013	8.0	3.0	8.0	21.0
VEW-547	8/28/2013	8.0	3.0	8.0	20.0
VEW-548	8/28/2013	8.0	3.0	8.0	19.0
VEW-549s	9/5/2013	8.0	3.0	8.0	20.0
VEW-594	7/10/2013	8.0	3.0	8.0	23.0
VEW-595	7/10/2013	8.0	3.0	8.0	22.0
VEW-596	9/10/2013	8.0	3.0	8.0	26.0
VEW-598	7/11/2013	8.0	3.0	8.0	23.0
VEW-599	7/11/2013	8.0	3.0	8.0	24.0
VEW-600	9/10/2013	8.0	3.0	8.0	21.0
VEW-601	9/10/2013	8.0	3.0	8.0	21.0
VEW-602	9/9/2013	8.0	3.0	8.0	20.0
VEW-603	9/9/2013	8.0	3.0	8.0	23.0
VEW-604	9/9/2013	8.0	3.0	8.0	22.0
VEW-605	9/10/2013	8.0	3.0	8.0	20.0
VEW-606	9/10/2013	8.0	3.0	8.0	20.0
VEW-607	9/10/2013	8.0	3.0	8.0	21.0

Temperature
Monitoring Points

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Temperature Monitoring Point ID	Installation Date	Installation Depth (ft bgs)	Interpreted Top of Bedrock (ft bgs)
TMP-001	4/24/2013	18.0	16.0
TMP-002	5/11/2013	18.0	11.5
TMP-003	5/29/2013	15.0	13.0
TMP-004	5/15/2013	20.0	18.0
TMP-005	5/14/2013	19.0	17.5
TMP-006	6/15/2013	14.0	12.0
TMP-007	6/3/2013	17.0	15.0
TMP-008	5/16/2013	20.0	18.0
TMP-009	6/11/2013	21.0	19.0
TMP-010	6/14/2013	20.0	18.0
TMP-011	6/24/2013	22.0	20.0
TMP-012	6/20/2013	17.0	15.0
TMP-013	6/20/2013	17.0	14.0
TMP-014	5/20/2013	24.0	22.0
TMP-015	5/20/2013	20.0	18.0
TMP-016	5/21/2013	21.0	18.5
TMP-017	6/3/2013	21.0	19.0
TMP-018	7/10/2013	23.0	21.0
TMP-019	7/9/2013	25.0	23.0
TMP-020	7/11/2013	25.0	23.0
TMP-021	6/24/2013	24.0	22.0
TMP-022	7/17/2013	22.0	20.0
TMP-023	7/23/2013	21.0	19.0
TMP-024	5/9/2013	20.0	18.0
TMP-025	6/25/2013	22.0	20.0
TMP-026	6/25/2013	21.0	19.0
TMP-027	4/30/2013	19.0	15.0
TMP-028	4/30/2013	21.0	19.0
TMP-030	4/27/2013	19.0	17.0
TMP-031	7/25/2013	26.0	24.0
TMP-032	7/26/2013	25.0	23.0
TMP-033	5/13/2013	20.0	18.0
TMP-034	5/13/2013	19.0	17.0
TMP-035	5/14/2013	21.0	19.0
TMP-036	7/26/2013	19.0	17.0
TMP-037	8/7/2013	17.0	15.0
TMP-038	6/24/2013	21.0	19.0
TMP-039	7/29/2013	23.0	21.0
TMP-040	8/10/2013	27.0	25.0

Temperature
Monitoring Points

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Temperature Monitoring Point ID	Installation Date	Installation Depth (ft bgs)	Interpreted Top of Bedrock (ft bgs)
TMP-041	7/31/2013	24.0	22.0
TMP-042	8/27/2013	25.0	23.0
TMP-043	8/1/2013	25.0	23.0
TMP-044	7/31/2013	21.0	19.0
TMP-045	7/30/2013	21.0	19.0
TMP-046	7/29/2013	21.0	19.0
TMP-047	7/27/2013	21.0	19.0
TMP-048	8/20/2013	20.0	18.0
TMP-049	8/13/2013	19.0	17.0
TMP-050	8/21/2013	21.0	19.0
TMP-051	8/14/2013	23.0	21.0
TMP-052	8/22/2013	26.0	24.0
TMP-053	8/29/2013	29.0	26.5
TMP-054	8/24/2013	30.0	28.0
TMP-055	9/4/2013	23.5	21.5
TMP-056	9/5/2013	21.5	19.5
TMP-057	8/10/2013	22.0	20.0
TMP-058	8/8/2013	22.0	20.0
TMP-059	8/7/2013	25.0	23.0
TMP-060	8/23/2013	25.0	23.0
TMP-061	8/26/2013	22.0	20.0
TMP-062	8/27/2013	24.0	22.0
TMP-063	9/11/2013	23.0	21.0
TMP-064	9/11/2013	23.0	19.0
TMP-065	9/17/2013	22.0	20.0
TMP-066	9/18/2013	23.0	21.0
TMP-068	6/27/2013	28.0	24.0
TMP-069	7/17/2013	25.0	23.0
TMP-067	7/12/2013	27.0	25.0
TMP-070	6/22/2013	25.0	23.0
TMP-071	6/22/2013	26.0	24.0
TMP-072	6/19/2013	25.0	23.0
TMP-073	6/22/2013	25.0	23.0
TMP-074	5/22/2013	27.0	25.0
TMP-075	6/3/2013	28.0	26.0
TMP-076	5/29/2013	25.0	23.0
TMP-077	5/29/2013	29.0	27.0
TMP-078	5/29/2013	25.0	23.0
TMP-079	5/29/2013	25.0	23.0

Temperature
Monitoring Points

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Temperature Monitoring Point ID	Installation Date	Installation Depth (ft bgs)	Interpreted Top of Bedrock (ft bgs)
TMP-080	8/20/2013	28.0	26.0
TMP-081	8/15/2013	25.0	23.0
TMP-082	8/14/2013	26.0	24.0
TMP-083	8/13/2013	23.0	21.0
TMP-084	9/19/2013	23.0	21.0
TMP-085	8/28/2013	25.0	21.0
TMP-086	9/5/2013	21.0	19.0
TMP-087	9/10/2013	27.5	25.5
TMP-088	9/10/2013	25.0	23.0
TMP-089	9/10/2013	24.5	22.5
TMP-090	9/10/2013	28.5	26.5
TMP-091	9/10/2013	29.5	27.5
TMP-092	9/9/2013	26.0	24.0
TMP-093	9/6/2013	29.0	25.0
TMP-094	9/20/2013	26.0	24.0
TMP-095	9/24/2013	26.0	24.0
TMP-096	9/10/2013	29.5	27.5
TMP-097	9/21/2013	30.0	26.0
TMP-098	9/23/2013	28.0	26.0
TMP-099	9/10/2013	23.0	21.0
TMP-196	4/29/2013	20.0	18.0
TMP-198	4/27/2013	19.0	16.5

Pressure
Monitoring Points

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Pressure Monitoring Point ID	Installation Date	Installation Depth (ft bgs)
PMP-001	4/24/2013	7.0
PMP-006	6/15/2013	7.0
PMP-008	5/16/2013	12.0
PMP-011	6/20/2013	12.0
PMP-013	6/20/2013	12.0
PMP-014	5/20/2013	12.0
PMP-015	5/20/2013	12.0
PMP-019	7/9/2013	12.0
PMP-023	7/23/2013	12.0
PMP-025	6/25/2013	12.0
PMP-028	4/30/2013	12.0
PMP-030	4/27/2013	12.0
PMP-031	7/25/2013	12.0
PMP-033	5/11/2013	12.0
PMP-034	5/13/2013	12.0
PMP-035	5/14/2013	12.0
PMP-039	7/29/2013	12.0
PMP-042	8/26/2013	12.0
PMP-043	8/1/2013	12.0
PMP-044	7/30/2013	12.0
PMP-049	8/13/2013	12.0
PMP-051	8/14/2013	8.0
PMP-052	8/21/2013	12.0
PMP-053	8/29/2013	12.0
PMP-054	8/24/2013	12.0
PMP-056	9/5/2013	12.0
PMP-058	8/8/2013	12.0
PMP-060	8/22/2013	12.0
PMP-061	8/24/2013	12.0
PMP-064	9/12/2013	12.0
PMP-065	9/17/2013	12.0
PMP-067	7/15/2013	12.0
PMP-069	7/17/2013	12.0
PMP-071	6/22/2013	12.0
PMP-073	6/22/2013	12.0
PMP-078	5/30/2013	12.0
PMP-080	8/20/2013	12.0
PMP-083	8/14/2013	12.0
PMP-085	8/29/2013	12.0

Pressure
Monitoring Points

SRSNE Site
Southington, CT
2013 Thermal Treatment System - Well Installation

Pressure Monitoring Point ID	Installation Date	Installation Depth (ft bgs)
PMP-093	9/20/2013	12.0
PMP-097	9/21/2013	12.0
PMP-101	5/14/2013	7.0
PMP-102	5/11/2013	7.0
PMP-103	5/17/2013	12.0
PMP-104	5/22/2013	12.0
PMP-105	5/23/2013	12.0
PMP-107	7/17/2013	12.0
PMP-108	7/11/2013	12.0
PMP-109	8/7/2013	8.0
PMP-110	8/10/2013	12.0
PMP-111	8/28/2013	12.0
PMP-112	7/26/2013	12.0
PMP-113	8/6/2013	12.0
PMP-114	8/26/2013	12.0
PMP-115	5/23/2013	12.0
PMP-116	8/20/2013	12.0
PMP-117	6/15/2013	12.0
PMP-118	6/13/2013	12.0
PMP-119	8/28/2013	12.0
PMP-120	9/9/2013	12.0
PMP-196	4/29/2013	12.0
PMP-198	4/27/2013	12.0